

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade****STATUS OF INDUSTRIAL CORRIDOR PROJECTS – National Industrial Corridor Development Corporation Limited**

Status of various Industrial Corridor Projects is given as below:

1.	Delhi Mumbai Industrial Corridor (DMIC)	<ul style="list-style-type: none"> DMIC was the first Industrial Corridor project which was announced and various projects were approved by Govt. of India in 2014-15 wherein substantial progress has been achieved as on date. While developing the DMIC project, Western Dedicated Freight Corridor (WDFC) has been considered as the transportation backbone.
1.1	Dholera Special Investment Region (DSIR) in Gujarat	<ul style="list-style-type: none"> DSIR has been planned over an area of approximately 920 sq. km and Phase I Activation area of 22.5 sq.km has been carved out wherein trunk infrastructure works are complete. Environmental Clearance (EC) for the project has been granted by MoEF&CC on 19th September 2014. Dholera Industrial City Development Limited (DICDL), Special Purpose Vehicle (SPV) was incorporated on 28th January, 2016. Gol has approved the tender packages for various infrastructure components amounting to Rs. 2,784.83 Crore divided into five packages for activation area. State Govt. has transferred 48.31 sq. km to DICDL and matching equity amounting to Rs. 2,784.83 Crore has been released. Out of the 1,000 MW of Solar Park, 300 MW awarded to Tata Solar Power Ltd. has already been commissioned. As part of external connectivity, a 6-lane greenfield Expressway connecting Ahmedabad to Dholera is being implemented by NHAI. A greenfield International Airport at Dholera is being implemented by Dholera International Airport Company Limited (a joint venture company of AAI, GoG & NICDIT) and construction works are underway. Further, Bhimnath Dholera Rail Line has been approved by the Board of Trustees of NICDIT in its meeting held on 21st September, 2021. A total of 12 plots admeasuring 504 Acre have been allotted in Dholera in which 436 Acre is Industrial with TATA Chemicals as the anchor investor. 1,083 Acre industrial land and 1,032 acre of commercial/ residential/ other land use is readily available for allotment.
1.2	Shendra Bidkin Industrial Area (SBIA) in Maharashtra	<ul style="list-style-type: none"> Part I of SBIA covers an area of 40.2 sq.km. Aurangabad Industrial Township Limited (AITL), SPV was incorporated on 12th December, 2014. SPV renamed to Maharashtra Industrial Township Limited (MITL) to include other Industrial Corridor projects in the State. AURIC Hall, Shendra was dedicated to the Nation on 7th September 2019, and AURIC Hall, Bidkin on 29th September 2024 by the Hon'ble Prime Minister. State Govt. has transferred entire 8.39 sq.km land for Shendra Industrial Area and 28.8 sq.km for Bidkin Industrial Area to the SPV. Matching equity amounting to Rs. 602.80 Cr. and Rs. 2,397.20 Crore respectively has also been released to the SPV; For Shendra Industrial Area, Gol has approved the tender packages for various infrastructure components for Rs. 1,533 Crore. Major trunk infrastructure packages have been completed;

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

		<ul style="list-style-type: none"> For Bidkin Industrial Area, GoI has approved the infrastructure packages worth Rs. 6,414.21 Crore to be developed in 3 Phases. The trunk infrastructure works for Sector A (10.32 sq.km) have been completed; EC for the project has been granted by MoEF&CC for Shendra on 18th June, 2015 and for Bidkin on 21st February, 2017. EC amendment application of Bidkin has been approved by MoEF&CC vide MoM dated 15th February, 2024. A total of 332 plots admeasuring 3,434 Acre have been allotted in AURIC in which 3,284 Acre is Industrial with Hyosung (100 Acre) as the anchor investor. 771 Acre industrial land and 2039 acre of commercial/ residential/ other land use is readily available for allotment in SBIA. 520 Acre land added into industrial land after converting land use from residential to industrial.
1.3	Integrated Industrial Township at Greater Noida in Uttar Pradesh	<ul style="list-style-type: none"> DMIC Integrated Industrial Township Greater Noida Limited SPV was incorporated on 18th March, 2014; EC for the project has been granted by MoEF&CC on 27th November, 2017. Land admeasuring 747.5 Acre has been transferred to the SPV of the project and matching equity amounting to Rs. 617.20 Crore has also been released; GoI has approved the tender packages for various infrastructure components amounting to Rs. 1,097.5 Crore. Major trunk infrastructure works have been completed; Hon'ble Prime Minister has dedicated IIT GN to the Nation on 25th January, 2024. 34 ac land added into industrial land after converting land use from commercial to industrial. A total of 31 plots admeasuring 316 Acre have been allotted with HAIER (122 Acre in Sept 2018) as the anchor investor. 92 Acre Industrial land and 36 acre of commercial/ residential/ other land use are readily available for allotment.
1.4	Integrated Industrial Township at Vikram Udyogpuri in Madhya Pradesh	<ul style="list-style-type: none"> DMIC Vikram Udyogpuri Limited, SPV was incorporated on 18th March 2010. EC for the project has been granted by State Environment Impact Assessment Authority (SEIAA), M.P. on 9th November 2015. State Govt. has transferred 1,026 Acre land to the SPV and matching equity amounting to Rs. 55.93 Crore has also been released; GoI has approved the tender packages for various infrastructure components amounting to Rs. 749.1 Crore. Major trunk infrastructure works have been completed; Hon'ble Prime Minister dedicated Integrated Industrial Township 'Vikram Udyogpuri' to the nation at Ujjain on 2nd October, 2023. A total of 67 plots admeasuring 519 Acre have been allotted with AMUL as anchor investor; 37 ac mixed use land available for allotment. 360 acres gross area has also been allotted to (MPIDC) GoMP for development of Medical Device Park. Approx 1,200 acres has been proposed by GoMP for development of Phase-II. 03 Industrial plots allotted admeasuring 174 acres in Phase-II area of the project.
1.5	Integrated Multimodal Logistics Hub (IMLH) at Nangal Chaudhary in Haryana.	<ul style="list-style-type: none"> NICDC Haryana Multi Modal Logistic Hub Project Limited, SPV was incorporated on 27th July, 2016. GoI accorded approval for IMLH project on 16th May, 2018. EC for the project has been granted by SEIAA, Haryana on 11th September, 2019. Land admeasuring approx. 886 Acre has been identified in Mahendragarh for the project and 689 Acre has been transferred to project SPV and matching equity amounting to Rs. 211 Cr. has been released by NICDIT 158 acre under litigation under Hon'ble High Court of Punjab and Haryana. The case was disposed on 26th September, 2024. LoA issued by SPV to EPC contractor for Internal rail works and works initiated.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

		<ul style="list-style-type: none"> • Formal market sounding completed by SPV on 12th Dec' 2024. • Out of total 886 acres, approx. 408 ac land being developed as Phase – 1. Balance area to be developed later. • External connectivity works of road, power and water for the overall project completed by state. External rail connectivity to New Dabla station also completed by DFCCIL. • For internal rail works, EPC contractor has been appointed in March 2025 and around 95% physical progress has been achieved, trial run is expected to be completed in the first week of Jun'2026. Further, internal facilities such as EXIM zone, warehouses, container stacking and transportation zone are proposed to be developed on PPP mode, for which a Transaction Advisor has been appointed. • Project appraised by PPPAC on 28th July 2025 & RFP for appointment of PPP concessionaire floated by SPV on 22nd Aug 2025. Bid submission due date extended to 30th June 2026.
1.6	<p>Multi Modal Logistics Hub (MMLH) at Dadri and Multi Modal Transport Hub (MMTH) at Boraki in Greater Noida, Uttar Pradesh</p>	<ul style="list-style-type: none"> • GoI accorded approval for MMLH & MMTH projects on 30th December, 2020. • Out of total land area required for MMLH & MMTH of 479 Ha (1183 acre). 452.2 Ha (1117 acre) is under possession with State Govt. Further, 26 Ha of land is being acquired by DFCCIL/NCR under Railways Act. • 227.48 Ha (562 acre) land transferred to Project SPV and matching equity amounting to Rs. 853.05 Crore has been released by NICDIT (457 acre – MMLH and 105 acre – MMTH). • EC for MMLH & MMTH projects has been granted by SEIAA, Uttar Pradesh on 24th April 2023. <p><u>MMLH, Dadri (825 acre)</u></p> <ul style="list-style-type: none"> • Out of 825 acre, 798 acre (~97%) land is under possession of GNIDA. • Balance 27 acres land is to be acquired by DFCCIL/NCR under Railway act which is already under acquisition. State Govt. has already released funds (Rs. 53 crore) to DFCCIL for acquisition of 7.7 Ha (19 acre) land under Railway Act. • External rail connectivity: <ul style="list-style-type: none"> o DFCCIL has accorded approval on the DPR for external rail connectivity from New Dadri Station (DFC) to the MMLH site (5.1 km) and is being executed through DFCCIL on deposit basis. o MoU between SPV and DFCCIL executed on 29th October, 2024 o INR 100 cr. has been released to DFCCIL as 1st Instalment for inviting tenders and initiate execution of external rail connectivity works from New Dadri (WDFC) to MMLH project boundary. • Internal railway works: <ul style="list-style-type: none"> o Engagement of DFCCIL for internal rail yard works through deposit basis is being pursued by SPV. Estimates awaited for Internal rail yard to be executed by DFCCIL • Final DPR, cost estimates and bid documents for undertaking the works under PPP mode has been approved by the State/SPV in Jun, 2024. • Development of Infrastructure components within project boundary (except internal rail yard) is to be implemented on PPP mode for which Formal market sounding exercise completed with prospective PPP developers, to develop facilities like warehousing, cold storage, de-stuffing and stuffing, value-added packaging areas. • Revised Engineering Scale Plan (ESP) for rail infra works approved by DFCCIL on 18th July, 2025. 55 ac additional land required for acquisition falling under the jurisdiction of Bulandshahar Khurja Development Authority.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

		<ul style="list-style-type: none"> • Meeting was held on 10th Nov 2025 at Railway Board amongst officials from CONCOR, DFCCIL, NCR, NICDC and the Consultant Team, where DFCCIL presented the revised MMLH–Dadri layout. • MoU executed between SPV and DFCCIL for execution of internal rail yard on 01st December 2025. • Meeting held with SPV, DFCCIL, PWC, and EGIS officials for finalization of responses to additional pre-bid queries. • Project appraised by PPPAC on 2nd May 2025 & RFP for appointment of concessionaire has been floated by SPV on 07th Nov 2025. Bid due date extended to 06th July 2026. • DFCCIL has floated the RfP for appointment of contractor for external rail connectivity works with bid due date as 22nd June 2026. <p><u>MMTH, Boraki (358 acre)</u></p> <ul style="list-style-type: none"> • Out of 358-acre, 319-acre (~89%) land is under possession of GNIDA. • MoU has been executed between Ministry of Railways (MoR) and project SPV (DMIC IITGNL) for development of MMTH. • General Consultant (GC) for MMTH project has been appointed and contract signed on 26th December, 2023. Stakeholder consultation with NCR, NMRC, UPSRTC, DFCCIL etc., has been initiated by GC. • Joint Stakeholder workshop has been conducted with all concerned State/Central Govt agencies for finalizing project implementation plan. • Survey activities completed and site assessment report is under finalization by the SPV. • As per the joint discussion and site visits conducted with officials of NCR, the Engineering scale plan (ESP) has been approved on 23rd May'2025 by Northern Central Railway (NCR). • MMTH has been declared as “Special Railway Project” by NCR. • CALA and Arbitrator nominated for land acquisition under Railway Act and Sec 20(A) notification completed. • Additional 138 ac land required for rail yard expansion (for future phase) due to revised plan. Land acquisition notified in June 2025 by state and acquisition initiated under the Railway act. • Finalisation of master plan and cost estimates for other internal truck infrastructure is in progress by General Consultants for appointment of EPC contractor. • The phasing plan of development of railway infrastructure is in progress by SPV in consultation with NCR. • State to acquire 118 acres of land under the Bulandshahar Khurja Development Authority for constructing 5 km road (105 m wide) linking the site to the Eastern Peripheral Expressway.
1.7	Jodhpur Pali Marwar Industrial Area (JPMIA) in Pali district of Rajasthan	<ul style="list-style-type: none"> • Consultants have been appointed for detailed master planning and preliminary engineering for an area of 6,570 Acre at JPMIA for development in 2 phases. • EC for JPMIA project has been granted by MoEF&CC on 14th July, 2017. • SHA/SSA approved by NICDIT on 14th Jul, 2021 and executed on 29th Sep, 2021 • Rajasthan Industrial Corridor Development Corporation Limited, SPV was incorporated on 15th March 2022. • The State Govt has informed the revised project area to be 8,121 Acre which is proposed to be developed in 3 phases; • Phase A with an area of 1,577 Acre is being developed for which master planning and preliminarily engineering activities have been completed. • The project proposal for Phase A recommended by NICDIT during the meeting held on 14th December 2022 and CCEA approval received on 28th Aug, 2024.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

		<ul style="list-style-type: none"> LoA issued by SPV for Programme Manager for New Cities (PMNC) on 11th July, 2025. Tender for onboarding of EPCC floated on 1st Aug, 2025 and LoA was issued on 12th December 2025 by SPV. Kick-off meeting with EPC contractor M/s Dineshchandra Agrawal Infracon (Pvt) Ltd. was held on 12th January 2026. 1,577.69-acre land transferred to Project SPV by State govt. and matching equity amounting to Rs. 327.69 Crore has been released by NICDIT to SPV. Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress. Land allotment policy finalised on 12th May 2026.
1.8	Khushkheda Bhiwadi Neemrana Investment Region (KBNIR) in Rajasthan	<ul style="list-style-type: none"> Consultants have been appointed for detailed master planning and preliminary engineering for an area of 558 Ha (1,378 acres) at KBNIR. EC for the project has been granted by MoEF&CC on 13th October, 2014. State Govt. on 12th October, 2020 informed that Development Plan of KBNIR has been notified as Special Investment Region (SIR); SHA & SSA for KBNIR have been executed between Govt. of Rajasthan and NICDIT. SPV ("Rajasthan Industrial Corridor Development Corporation Limited) has also been incorporated on 15th March, 2024; Out of 1,378-acre, State has informed that RIICO has taken full possession of land. EC amendment for Change of Land Use of KBNIR has been approved by MoEF&CC on 2nd Jul, 2024.
1.9	Dighi Port Industrial Area (DPIA) in Maharashtra	<ul style="list-style-type: none"> State Govt. in January 2021 has confirmed availability of 6,056 Acre of land for development of DPIA. EC for the project has been granted by MoEF&CC on 17th October, 2022. The project proposal has been recommended by NICDIT during the meeting held on 14th December, 2022. CCEA approval received on 28th Aug, 2024. Programme Manager for New Cities (PMNC) for Development and Management of Industrial Township already on board. 2,750-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 701 Crore has been released by NICDIT to Project SPV. (Phase-I: 2507 ac & Phase-II: 243 ac) 2nd call EPC tender floated on 16th Jul, 2025 and LoA issued to M/s Ramky Infrastructure Ltd. on 10th Dec 2025 by the SPV. Kick-off meeting held with EPC Contractor on 13th February 2026. Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
2.	Amritsar Kolkata Industrial Corridor (AKIC)	<ul style="list-style-type: none"> The Government of India is developing Amritsar Kolkata Industrial Corridor (AKIC) along the alignment of the Eastern Dedicated Freight Corridor (EDFC), traversing a route length of 1,839 km in six states. EDFC has been considered as the backbone for AKIC. AKIC will have an influence area across seven states of Punjab, Haryana, Uttar Pradesh, Uttarakhand, Bihar, Jharkhand and West Bengal.
2.1	IMC Khurpia in Uttarakhand	<ul style="list-style-type: none"> State Govt. has confirmed the availability of 1,002 Acre land for development of Integrated Manufacturing Cluster (IMC) at Khurpia. SSA/SHA for the project has been executed on 30th April, 2022 and approved by NICDIT on 14th July, 2021. NICDC Uttarakhand Industrial Township Limited, SPV was incorporated 21st October, 2022. The project proposal has been recommended by NICDIT during the meeting held on 8th June, 2022. EC for the project has been granted by SEIAA, Uttarakhand on 9th March, 2023. CCEA approval received on 28th Aug, 2024. LoA issued by SPV for Programme Manager for New Cities (PMNC) on 8th July, 2025.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

		<ul style="list-style-type: none"> • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. • 2nd call EPC tender floated on 18th Oct, 2025 and LoA issued by SPV to M/s Raj Shyama Constructions Pvt. Ltd. on 16th December 2025. • 500-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 207.09 Crore has been released by NICDIT to Project SPV. • Kick-off meeting was held on 10th March 2026 under the chairmanship of CEO & MD, NICDC at SIIDCUL Office, Dehradun, and was attended by SM-ID, AM-ID, Sr. Executive (Civil) and KP (PJ). • Contract Agreement executed on 20th Mar 2026 between SPV and EPCC M/s Raj Shyama Constructions Pvt. Ltd. • Design Workshop held under the chairmanship of GM - SIIDCUL at SIIDCUL Office, Dehradun on 01st Apr 2026. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
2.2	IMC Rajpura Patiala in Punjab	<ul style="list-style-type: none"> • State Govt. has confirmed the availability of 1,098 Acre land for the project. • EC for the project has been granted on 20th May, 2025. • SSA/SHA for the project has been executed on 19th Sep, 2022. • NICDC Punjab Industrial Corridor Development Corporation Limited, SPV was incorporated 30th December, 2022. • The project proposal has been recommended by NICDIT during the meeting held on 8th June, 2022. • CCEA approval received on 28th Aug, 2024. • 610-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 215 Crore has been released by NICDIT to Project SPV. • LoA issued by SPV for Programme Manager for New Cities (PMNC) on 11th Sep, 2025. • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. • Tender for onboarding of EPC Contractor floated on 20th Sep, 2025, and Letter of Award (LoA) issued by SPV to M/s NKC Projects Pvt. Ltd. on 06th February 2026. • Contract agreement signed between SPV and EPCC to M/s NKC Projects Pvt. Ltd. on 16th Mar 2026. • Kick-off Meeting held on 02nd Apr 2026 with EPCC under chairmanship of ACA (Projects) at PUDA Office. • MoEF&CC granted Forest Clearance on 14th May 2026 for 0.2370 Ha area strip of land for construction of Over Bridge on Narwana Branch Canal which is part of 5.6 km approach road being developed by GMADA as part of external connectivity of project site with NH-44. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
2.3	IMC Hisar in Haryana	<ul style="list-style-type: none"> • State Govt. has confirmed the availability of 2,988-acre land for development of IMC Hisar; • The project proposal has been recommended by NICDIT during the meeting held on 8th July 2024. • CCEA approval received on 28th Aug, 2024. • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. • SSA/SHA for the project has been executed on 20th Aug, 2025 and SPV "NICDC Haryana Integrated Manufacturing Cluster Hisar Project Limited" incorporated on 25th Sep, 2025. • Financial bids of six technically qualified bidders for PMNC tender was opened on 16th Feb 2026 and issuance of LOA underway. • Rs.2.45 Cr. to Hisar project SPV towards initial equity contribution for incorporation of SPV. • Finalization of EPC tender is in progress by the SPV.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

2.4	IMC Agra in Uttar Pradesh	<ul style="list-style-type: none"> • IMC at Agra in the State of U.P was included for development under AKIC in the NICDIT meeting held on 14th July, 2021; • State Govt. in December 2022 has confirmed the availability of 1,058 Acre land for the project; • EC for the project has been granted by SEIAA, Uttar Pradesh on 7th November, 2023. • The project proposal has been recommended by NICDIT during the meeting held on 08th July 2024. • CCEA approval received on 28th Aug, 2024. • Shareholder Agreement (SHA) between UPSIDA, and NICDIT for IMC Agra executed on 08th Nov, 2024. • State Support Agreement (SSA) between Government of Uttar Pradesh, UPSIDA, & NICDIT for IMC Agra executed on 08th Nov, 2024. • AKIC Integrated Manufacturing Cluster Agra-Prayagraj Ltd, SPV was incorporated 30th January, 2025. • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025.
2.5	IMC Gaya in Bihar	<ul style="list-style-type: none"> • State Govt. in March 2021 has identified 1,670 acre land for the project. • The project proposal has been recommended by NICDIT during the meeting held on 8th July 2024 and CCEA approval received on 28th Aug, 2024. • MoEF&CC has granted Environment clearance on 18th March, 2025. • Shareholder Agreement (SHA) between BIADA, and NICDIT for IMC Gaya executed on 12th November, 2024. • State Support Agreement (SSA) between State Govt of Bihar, BIADA, and NICDIT for IMC Gaya executed on 12th November, 2024. • For the implementation of the project, a Special Purpose Vehicle – Bihar Integrated Manufacturing City Gaya Limited (BIMCGL) was incorporated on 6 January 2025. • 414-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 132.22 Crore has been released by NICDIT to Project SPV. • LoA issued by SPV for Programme Manager for New Cities (PMNC) on 28th July, 2025. • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. • EPC tender 2nd call floated on 16th Oct, 2025 and LoA issued by SPV on 11th Feb'2026 to M/s NKC Projects Pvt. Ltd. • Kick-off meeting with EPC contractor was held on 25th Feb'2026. • Bihar Cabinet has approved a proposal pertaining to upgradation of existing external connectivity E1 (1.6 km) for IMC Gaya project. The proposal includes construction of a new bridge on River Falgu along with approach road on 29th April 2026. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
2.6	IMC Prayagraj in Uttar Pradesh	<ul style="list-style-type: none"> • State Govt. has identified 351-acre (231 acre greenfield & 120 acre in Saraswati Hi tech city) land for the project. • The project proposal has been recommended by NICDIT during the meeting held on 8th July 2024. • CCEA approval received on 28th Aug, 2024. • Shareholder Agreement (SHA) between UPSIDA, and NICDIT IMC Prayagraj executed on 8th November, 2024. • State Support Agreement (SSA) between Government of Uttar Pradesh, UPSIDA & NICDIT for IMC Prayagraj executed on 8th November, 2024. • State Environment Impact Assessment Authority (SEIAA), Uttar Pradesh has granted Environmental Clearance on 10th March, 2025. • AKIC Integrated Manufacturing Cluster Agra-Prayagraj Ltd, SPV was incorporated 30th January, 2025. • Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. • LoA issued by SPV to the EPC contractor M/s RCC Developers Pvt Ltd on 27th Oct 2025. • Kick-off meeting with EPC Contractor was held on 11th February 2026.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

		<ul style="list-style-type: none"> • 351.43-acre land transferred to Project SPV by State govt. and matching equity amounting to Rs. 323.09 Crore has been released by NICDIT to SPV. • 04 Industrial plots admeasuring 42 acres allotted to investors. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress. • PMNC tender floated on 09th May 2026 with bid due date of 03rd June 2026.
2.7	IMC Jharkhand	<ul style="list-style-type: none"> • State Govt. has informed that the earlier site at New Bahri is not available therefore an alternate site is being identified. • Project development activities to be initiated after final confirmation of land parcel. • Govt. of Jharkhand has been requested regarding finalization of land for setting up of IMC in Jharkhand.
3.	East Coast Industrial Corridor (ECIC) with Vizag- Chennai Industrial Corridor (VCIC) as Phase 1	<ul style="list-style-type: none"> • NICDIT had accorded its approval in August, 2019 for development of Vishakhapatnam and Chittoor as priority nodes in Phase-1 of Vizag- Chennai Industrial Corridor (VCIC). • For VCIC, NH 16 has been considered as the transportation backbone. • State Govt. has also requested for inclusion of Kadappa (Kopparthy) as an additional node in the State of Andhra Pradesh.
3.1	Kopparthy Industrial Area in Kadapa district of Andhra Pradesh	<ul style="list-style-type: none"> • GoAP has proposed 2,595 Acre of land to be developed under NICDIT framework. • MoEF&CC has granted EC on 6th Aug, 2024. • The project proposal has been recommended by NICDIT during the meeting held on 8th July 2024. • CCEA approval received on 28th Aug, 2024. • SPV – Andhra Pradesh Industrial Corridors Infrastructure Development Corporation Ltd. (earlier NKICDL), incorporated on 7 August 2018 with equal equity of APIIC (GoAP) and NICDIT (GoI); mandate earlier limited to Krishnapatnam, expanded to Orvakal and Kopparthy through SSA/SHA amendment dated 30 October 2024. The existing SPV was subsequently renamed “AP Industrial Corridor Infrastructure Development Corporation”. • Hon’ble Prime Minister laid the foundation stone for the project on 16th Oct’2025. • LoA issued by SPV for PMNC on 27th Mar, 2025 and for EPCC on 09th Oct, 2025. EPC contract agreement executed between JV of M/s BSR Infratech India Ltd. & Star Infratech and APICDC (SPV) on 30th Oct 2025. • Site establishment works, C&G Works, Design preparation initiated by the EPC contractor. • 878-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 300 Crore has been released by NICDIT to Project SPV. • Kick-off meeting of the EPC contract was held on 24th December 2025. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
3.2	Chittoor Node in Andhra Pradesh	<ul style="list-style-type: none"> • The project is proposed over an area of 8,967 acre. • The land initially identified for the project is not being pursued by the State Govt. for development NICDIT framework.
3.3	Visakhapatnam (Nakapalli Cluster) in Andhra Pradesh	<ul style="list-style-type: none"> • State Govt. has proposed 3,196 acres for development of Phase-II of Nakapalli Cluster under Vizag node. Project development activities are being undertaken by the State Govt. • The land initially identified for the project is not being pursued by the State Govt. for development NICDIT framework.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

4.	Chennai Bengaluru Industrial Corridor (CBIC)	<ul style="list-style-type: none"> Chennai Bengaluru Industrial Corridor (CBIC) is planned to achieve accelerated development and regional industry agglomeration in the states of Tamil Nadu, Karnataka and Andhra Pradesh. For CBIC, Bangalore–Chennai Expressway or National Expressway 7 (NE-7) has been considered as the transportation backbone. Govt. of Tamil Nadu has been requested to explore the availability of any alternate site for Dharmapuri and Ponneri Node.
4.1	Krishnapatnam Industrial Area in Andhra Pradesh	<ul style="list-style-type: none"> Detailed master planning and preliminary engineering activities of total project area of 11,095 Acre have been completed; NICDIT Krishnapatnam Industrial City Development Limited, SPV was incorporated on 7th August 2018. Gol accorded approval of project on 30th December, 2020 for Phase 1 area of 2,500 Acre. State Govt. has transferred 2,139.15 Acre land to SPV and matching equity amounting to Rs. 533.86 crore has been released; EC for the project has been granted by MoEF&CC on 10th May, 2022. Hon'ble Prime Minister laid the foundation stone on 8th January 2025. Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. EPC Contractor has been appointed in February, 2024. Development of Internal trunk infrastructure works is in progress. Draft Land Allotment Policy and Pricing Policy for APICDC shared by SPV for review and concurrence for placing it before SPV Board on 06th March 2026.
4.2	Tumakuru Industrial Area in Karnataka	<ul style="list-style-type: none"> Detailed master planning and preliminary engineering activities of total project area of 8,483 Acre, have been completed; CBIC Tumakuru Industrial Township Limited, SPV was incorporated on 1st November, 2018. Gol accorded approval for the project on 30th December, 2020 for an area admeasuring 1,736 acres. State Govt. has transferred 1,668.30 Acre land to SPV and matching equity amounting to Rs. 586.74 Crore has been released. EC for the project has been granted by MoEF&CC on 31st August, 2021. EPC Contractor has been appointed in February, 2023. Hon'ble Prime Minister laid the foundation stone on 6th February, 2023. 300 ac earmarked for New Japanese Industrial township, 200 ac earmarked for MSMEs and 41 ac allotted for cricket stadium and indoor stadium (institutional use). Project reviewed by Hon'ble PM during the 49th Pragati Meeting on 24th September 2025. Development of Internal trunk infrastructure works is in progress. PMG meeting held for balance land acquisition and DPR for clover leaf interchange for connectivity to NH-48 on 11th March 2026. As informed by MoRTH, State agreed to provide land for the interchange free of cost. DPR expected to completed by March 2026. 06 industrial plots admeasuring 250 acres (including anchor investor – 151 acres) and 01 mixed-use plot (institutional use) admeasuring 41 acres allotted.
5.	Extension of CBIC to Kochi via Coimbatore	<ul style="list-style-type: none"> As per the perspective plan, the extension of CBIC is aimed at integrating Kerala and western Tamil Nadu with the network of economic and industrial corridors of the country. For the CBIC extension to Kochi via Coimbatore, NH 544 has been considered as the transportation backbone.
5.1	Palakkad Industrial Area in Kerala	<ul style="list-style-type: none"> SHA/SSA executed on 22nd October 2020 and The Kerala Industrial Corridor Development Corporation Limited, SPV was incorporated on 21st April 2021.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS

Department for Promotion of Industry and Internal Trade

		<ul style="list-style-type: none"> • The project proposal has been recommended by NICDIT during the meeting held on 14th December, 2022. • EC for Kannambra granted on 1st January, 2024. • EC for IMC at Pudukkottai granted by MoEF&CC on 15th February, 2024. • CCEA approval received on 28th Aug, 2024. • LoA issued by SPV for Programme Manager for New Cities (PMNC) on 2nd May 2025, and the LoA for EPCC was issued on 24th September 2025. • 889-acre land transferred to Project SPV by State govt. and matching equity amounting to Rs. 936.96 Crore has been released by NICDIT to SPV. • Kick-off Meeting for Palakkad Industrial Area held on 17th Oct'2025 under the chairmanship of Principal Secretary (Industries), Government of Kerala. • RFQ cum RFP floated by SPV on e-proc. for 'Appointment of Architectural Firms for Designing Admin cum ICC building and Entrance Gate at IMC, Palakkad' and bid submission due date is 15th May 2026. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
6.	Bengaluru Mumbai Industrial Corridor (BMIC)	<ul style="list-style-type: none"> • Bengaluru Mumbai Industrial Corridor (BMIC) have an Influence Area spread across the States of Karnataka and Maharashtra and NH 48 has been considered as the transportation backbone.
6.1	Dharwad Node in Karnataka	<ul style="list-style-type: none"> • Consultant for carrying out Detailed Master Planning and Preliminary Engineering activities has been appointed for an area of 6,042 Acres. • State Govt. has been requested to inform on way forward for land acquisition status for the project.
6.2	Satara Node in Maharashtra	<ul style="list-style-type: none"> • Consultant for carrying out Detailed Master Planning and Preliminary Engineering activities has been appointed for Satara node (approx. 12,355 acre). • State Govt. has been requested to provide additional details pertaining to the proposed land and map the same on PM GatiShakti NMP/State Master Plan w.r.t. connectivity of infrastructure and other utilities.
7.	Hyderabad Bengaluru Industrial Corridor (HBIC)	<ul style="list-style-type: none"> • NICDIT had approved the inclusion of Hyderabad Bengaluru Industrial Corridor (HBIC), and priority node at Orvakal in the State of Andhra Pradesh. • For HBIC, NH 44 has been considered as the transportation backbone.
7.1	Orvakal Industrial Area in Andhra Pradesh	<ul style="list-style-type: none"> • Consultant for Detailed Master Planning and Preliminary Engineering for Orvakal Industrial , 9,305 Acre has been appointed in January, 2021 wherein GoAP proposed 4,742 Acre of land to be developed under NICDIT framework out of which 2,621 Acre proposed to be developed as Phase 1 Activation Area (2,346 Acre land is under possession of State Govt.) • EC for the Phase 1 Guttapadu Cluster has been granted by MoEF&CC on 11th November 2020. EC amendment was considered and recommended by MoEF&CC in the EAC meeting held on 26th June, 2024. • ToR for Somayajulapalle and Komarolu land parcels (Phase 2) admeasuring 2,470 Acre has been granted by MoEF&CC on 10th August 2022. • The project proposal has been recommended by NICDIT during the meeting held on 8th July 2024. • CCEA approval received on 28th Aug, 2024.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

		<ul style="list-style-type: none"> • Addendum to SHA & SSA executed on 30th Oct, 2024 for implementation of the project through the existing SPV in the state – NICDIT Krishnapatnam Industrial City Development Limited, by expanding its mandate for inclusion of Orvakal industrial Area under its ambit. The existing SPV was subsequently renamed “AP Industrial Corridor Infrastructure Development Corporation” • LOA issued by SPV for Programme Manager for New Cities (PMNC) on 27th March, 2025. • 1292-acre land transferred by State govt. to Project SPV and matching equity amounting to Rs. 500 Crore has been released by NICDIT to Project SPV. • Project reviewed by Hon’ble PM during the 49th Pragati Meeting on 24th September 2025. • Hon’ble Prime Minister laid the foundation stone for the project on 16th Oct’2025. • A 300-acre area in the southern part of the site is designated for ‘Drone City,’ focused on developing and manufacturing advanced, industry-specific drones and components. • Haskoning DHV has been appointed as PMNC by the SPV on 27th March 2025. • EPC tender for trunk infrastructure works floated by SPV on 28th Apr 2025 & LOA has been issued to M/s GVPR Engineers Ltd on 9th Oct 2025 by SPV and Contract Agreement executed with EPCC on 30th October 2025. • Kick-off meeting of the EPC contract was held on 24th December 2025. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress.
8.	Hyderabad Nagpur Industrial Corridor (HNIC)	<ul style="list-style-type: none"> • In August 2020, NICDIT approved the proposal of the inclusion of Hyderabad Nagpur Industrial Corridor (HNIC) in the State of Telangana with priority node at Zaheerabad. • For HNIC, NH 44 has been considered as the backbone.
8.1	Zaheerabad Industrial Area in Telangana	<ul style="list-style-type: none"> • NICDIT has approved the proposal for development of Zaheerabad Industrial Area, Phase-I area of 3,909 Acre out of (12,635 Acre). • EC for the project has been granted by MoEF&CC on 29th April, 2022. • The project proposal has been recommended by NICDIT during the meeting held on 18th July 2024. • CCEA approval received on 28th Aug, 2024. • State Support Agreement (SSA) between Government of Telangana, TGIIC, & NICDIT for Zaheerabad industrial Area executed on 6th Dec, 2024. • Shareholder Agreement (SHA) between TGIIC, and NICDIT for Zaheerabad industrial Area executed on 6th Dec, 2024. • LoA issued by SPV for Programme Manager for New Cities (PMNC) on 29th Jul, 2025. • 2nd call EPC tender floated on 28th Oct, 2025 and LoA for EPC contract issued by SPV to M/s GVPR-SRR (JV) on 12th January 2026. • Kick-off meeting with the EPC contractor M/s GVPR-SRR (JV) for Zaheerabad Industrial Smart City was held on 28th January 2026. • 2,916.97-acre land transferred to Project SPV by State govt. and matching equity amounting to Rs. 536.22 Crore has been released by NICDIT to SPV. • Site establishment, Clearing & grubbing, design & drawings, Site survey work in progress. • Hon’ble Prime Minister laid the foundation stone for the Zaheerabad Integrated Industrial Smart City on 10th May 2026.
9.	Hyderabad Warangal Industrial Corridor (HWIC)	For Hyderabad Warangal Industrial Corridor (HWIC), NH 163 has been considered as the backbone.

PROFORMA FOR REPORTING TO THE DELIVERY MONITORING UNIT- INDUSTRIAL CORRIDOR PROJECTS**Department for Promotion of Industry and Internal Trade**

10.	Odisha Economic Corridor (OEC)	<ul style="list-style-type: none"> • Odisha Economic Corridor (OEC) is part of the northernmost stretch of the East Coast Industrial Corridor (ECIC). OEC has been envisaged in the State of Odisha, which links up with the VCIC. The Concept Development Plan (CDP) of OEC as part of ECIC has been prepared by Asian Development Bank (ADB). • For OEC, NH 16 has been considered as the transportation backbone. • The proposal with regard inclusion of OEC was placed for the consideration of NICDIT and the same was approved in the meeting held on 19th August, 2020. • Consultant appointed for detailed master planning & preliminary engineering for two priority nodes GBK Node (Gopalpur–Bhubaneswar–Kalinganagar) and PKDS Node (Paradip–Kendrapada–Dhamra– Subarnarekha) in Odisha. • Due to the unavailability of land at GBK & PKDS nodes, the State Government, during a review meeting on 9th June 2023, requested a feasibility study of salt land parcels in Ganjam district, including areas near Dhamra and Subarnarekha ports, subsequently a site visit to these parcels was undertaken on 11th December 2023. • However, as land parcels are not confirmed, further development activities under the OEC are on hold.
11.	Delhi Nagpur Industrial Corridor (DNIC)	<ul style="list-style-type: none"> • DNIC has been conceptualized along the North-South Corridor of DFC. The proposed Industrial Corridor will leverage on the existing NH 44 network and the future North-South DFC. • Consultant appointed for preparation of Perspective Plan for overall DNIC region. • Draft perspective plan report has been circulated among states for their review and comment.
